

SECO REGD. TRADE MARK UNI-SECO STRUCTURES LTD. NOTES FOR GUIDANCE ON THE 25 UPPER BROOK STREET, ERECTION OF THE SECO MARK III PARK LANE, LONDON, W.I TEMPORARY HOUSE CENTRAL ENTRANCE TYPE-PLAN 4.





NOTES FOR GUIDANCE IN THE ERECTION OF SECO MARK III TEMPORARY HOUSING

TYPE: THE M-O-W STANDARD CENTRAL ENTRANCE HOUSE PLANA.


THE SECO UNIT SYSTEM OF CONSTRUCTION IS FULLY COVERED BY GRANTED & PENDING PATENTS & BY REGISTERED & PENDING DESIGNS IN GREAT BRITAIN & ABROAD

THE INFORMATION CONTAINED IN THIS MANUAL MUST BE REGARDED AS PRIVATE & CONFIDENTIAL & IS TO BE USED ONLY BY THE RECIPIENT & SUCH OF HIS REPRESENTATIVES AS ARE OBLIGED TO MAKE USE OF THIS INFORMATION IN THE COURSE OF THEIR WORK

ISSUED BY THE MANAGING CONTRACTORS: UNI-SECO STRUCTURES LIMITED.

HEAD OFFICE 25, UPPER BROOK STREET, PARK LANE, LONDON, WI.

TELEPHONE
MAYFAIR 9080 (10 LINES)
TELEGRAPHIC ADDRESS:
UMSECO, NUCLEY, LONDON.




INDEX

A Airing Cupboard . Anchor Plates (Raft Foundation) " (Wall ") Asbeston Troughing or cable casing	Page 53 15 16 49	E Eaves Tie Fillets Electrical Work External Cover Strips	Page 0,49,52 43 39
C Cable Casing Capping Layout " Connection Pieces " on Internal Partition Valls Ceilings " Mogging Pieces " Strips Application Chamfered Moulding Checking Dimensions & marking out (Narrow Frontage) Checking Dimensions & marking out (Wide Frontage) Chimney Stack " Tripod " Gasket Copper Flashing (Keelplate) " " Window	48 26 26 45 44 51 50 20 19 53 53 53 53 53	Fasciss "Corner Protection Pieces Pall pipe outlet Pireproof Screen and Protection Pireplace Opening Floor Joists (Wall Poundations) "Units laying (Wall Poundations) ""(Raft Poundations) Plus Pipe cut out in Roof Unit Poundations checking Dimensions Pront Door Canopy G Gable End Spers Grouting in Anchor Plates Gutters Gutter Commentions	35 35 35 35 35 35 35 36 32 37 40 41 32 43 33 33 33 33 33 33 33 33 33 33 33 33
Corner window joint) Decoration Decoration Delivery of the House Demonstration Service Dimensions of the Foundations Door Frames " Panels and Vents Doors, hanging of	51 5 3 14 22 48 51	H Hard Board Internal Partition Walls Hat and Coat Rail Heat Distribution Chamber Hole Outling Tool I Internal Cover Strips Illustrated Catalogue of Parts (See end Book) Joist Chips	42 51 48 12 49

INDEX

к			
Keelplates (Raft Foundations)	Fage	6	200
" (Wall Foundations)	15	Seal Joint between ceiling board & capping	Page
" Dogs	16	Sequence of Erection	53
1796	15,16	Skirting Moulding	13
L		Spinewall Keelplate (Wall Foundation)	53 13 49 17 15 9 10 21
Idning up and tightening up of scrows		" Raft	11
e of an expensations of or southers	31	Stacking on the site s	15
M		" " " Wall "	9
Make-up Picces kitchen and bathroom	323	Stages of Wall Unit Erection	10
" " Troops Election and Defilipon	50	And a seem out a property	21
" " W.O.	50		
" Jointing Posts	23	Terrageo Surround and above	
	23 27	milden vitaling and a toys	43
M.C.W. Fitments for English Houses	46	Tilting Piece or Gable Pascia	32
" " " Soottish "	46A.	Training Centre	4
		Triming for Plue Pipe	30
N			
Nail and Screw Boxes	12	Market William Control of the Contro	
Narrow Frontage layout	20	Wall Closures	25
P	, 20	" Unit Layout (Marrow Prontage)	20
Plant Requirements	44	" " (Wide ")	
Pressed Steel Pitments (N.O.W.)	11	" Fixing (Typical Junctions)	19
Transition (W. O. W.)	47	" Ventilators	23
n		" Corner - Assembly	34
Rainwater Fall Pipes		Window Openings	25
Deleterated Fall Files	39		22
Reinforced Capping (Over Hall)	24	" " to W.C.	23
Ridge Piece	30 39 29 32	Plaching	19 23 34 25 22 34 22 34 22 34 22 34 22 34 22 34 22 34 34 34 34 34 34 34 34 34 34 34 34 34
Roof Felting	39	" Frames application of SECOMASTIC	22
Roof Spare	29	" Wetal	27
Roof Units	10	" Wood	28
5		Wide Frontage Layout	19
SECOMASTIO	36		-
" Application	36 57		
" Cleaning Gun.	17	The illustrated catalogue	
* Filling Gun	37 36,37	complete with its index	
" Hand Pressure Cum	36.37	appears at the end of	
" Joints to be sealed	36,37	the liamin.	
* to Ceilings	38 53		
an contribile	53		



Introduction

May 1946.

The first issue of the Notes for Guidance in the erection of the SECO Temporary House was made in September, 1945. In the intervening few months a great deal of satisfactory progress has been made despite the many difficulties in the materials supply position, and in the transition from war-time production to the manufacture of Commissioner's items, we have been able to maintain our programme schedule.

At the time of writing these notes to accompany the re-issue of the Erection Manual, it is gratifying to record that, of our total order of 29,000 houses, we have delivered no less than 16,000 to sites ranging from Land's End to widely scattered areas of Scotland.

That we have been able to accomplish this is in no small measure due to the collaboration which we have received from Contractors at sites and, by no means to be overlooked, to the collaboration which has continued since the inception of our Contract with the Department of the Director of Temporary Housing at the Ministry of Works.

If, in the early days of production and distribution, we failed on occasions to comply with promised dates of delivery, it was because of the almost insuperable difficulties of building up the extensive organisation required for such a gigantic undertaking.

If, today, we are sometimes blamed for non-compliance with instruction, we must plead causes entirely beyond our control, such as a decline in the supply of certain primary materials.

On the whole, I feel that we can justly claim that our organisation has now been tested, strengthened and fitted for its work. It will be our aim to continue to improve our services until the last of the Temporary Houses has been mammfactured, delivered and erected.

We shall maintain throughout the licensed period of these houses a watchful interest in their performance, ready to learn from any defect which may become apparent, and ready to use such knowledge for the improvement of the System when applied to permanent construction.

During this time, we sincerely hope that we, together with all concerned in the accomplishment of our order will derive satisfaction equally with those who are occupying the houses, in the purpose which they will be serving.

Uni-Seco Structures Ltd.,

Managing Director.



DEMONSTRATION .


We have appointed a number of Demonstrators, skilled in all details of "Seco" erection.


It is intended that the Demonstration Service shall be confined to the initial instruction of the Site Contractors can staff. The Demonstrator is in no way expected to be used for the continued supervision of a large number of houses on any one site, or for any one Contractor.


Efforts will be made by the Service Department to provide demonstration assistance at times convenient to the Contractor and in accordance with the needs of the job.

This service is offered to Contractors free of any cost for other obligation, but without any responsibility attaching to Uni-Seco Structures, Limited.

If the services of a Demonstrator are specifically required, Contractors are requested to communicate in advance with the Service Department of Uni-Seco Structures, Limited at 25, Upper Brook Street, London, W.1. (Mayfair 9080).







UNI-SECO SYSTEM OF CONSTRUCTION TRAINING CENTRE,

A Training Centre and Lecture Hall has been erected in conjunction with the Ministry of Works, in Dunraven Street, Park Lane, W.l. adjoining the Company's offices.

Pacilities have been provided for the instruction of the Representatives of Erection Contractors, both through the medium of lectures and practical demonstration in erection. Opportunities will be provided for the study of the components and fitments of the house in separate parts of the Lecture Hall.

A series of training courses has been arranged. The curriculum will be kept up-to-date as modifications of equipment or fittings are introduced from time to time. Pull details may be had by Site Contractors on application to The Service Department, Uni-Seco Structures Idmited, 25, Upper Brook Street, London, W.1.

Courses will be free of all fees or charges, but travelling, hotel and incidental expenses in connection with attendance at Lectures to be borne by the visiting Contractor. Every effort will be made by the Company to secure suitable accommodation, provided adequate notice is given.

Further details will be sent on application to the Company's Head Office.

Request for Delivery When the progress on the foundations has reached the appropriate stage, the site Contractor should send in his request for delivery of Hulls and Internal Equipment. The due delivery dates should allow for completion of the Hull before delivery of Internal Equipment, otherwise atorage difficulties on the site will arise.

Period of Notice Required At least 7 days notice in the case of the Metropolitan Police Area and 14 days notice in provincial areas is required between the date of the receipt of the request for delivery at Uni-Seco Structures Limited, Head Office and date of delivery on site. Arrangements are made to ensure in so far as is possible that goods are despatched from Stores sufficiently in advance of delivery date to ensure that goods arrive on the due date.

It will be appreciated that if confusion is to be avoided the request forms must be correctly completed.

Delivery Priorities The final responsibility for delivery priorities rests with the Ministry of Works. Contractors requests are dealt with on receipt at Uni-Seco Structures Limited in strict rotation. In the event of the delivery programs for the requested date being full, delivery is arranged for the sarliest available date. The Site Contractor is informed of the actual date arranged. Early notice of revisions of the requested dates is essential if revised arrangements are required. It is not normally possible to revise a date in a forward direction and failure to take goods on the arranged date will probably result in some considerable delay. Any programme arranged with a Contractor is subject to revision if the Ministry of Works so instruct.

Storage and Issue of Components The Components for the house are stored at various Distribution Centres and delivery is normally made from the Centre covering the area in which the site is situated. Notwithstanding this the Site Contractors must ensure that his request is in every case sent to Uni-Seco Structures Limited Head Office (except in Scotland). The house is issued in two distinct loads, normally on two different dates. The first load comprises the Hull, the second load comprises the Internal Equipment. The loads may be issued from different stores. Each load is issued under cover of an issue voucher of which two copies are prepared for the Site Contractor. One of these copies must be returned duly receipted to Uni-Seco Structures Limited Head Office at the earliest possible date. It is the Site Contractors responsibility to check the load in detail on arrival.

Admitted Shortages. In the event of goods not being available ex stock, a list of such admitted shortages will appear on the Issue Note, indicating that those items are not included in the load. All goods not so stated, are definitely on the load on leaving the Distribution Centre. Supplementary deliveries of admitted shortages will be made under cover of Supplementary Issue Notes. The Site Contractor should make sure that the goods are checked against the documents on receipt, and that the receipt is returned to Uni-Seco Structures Ltd.,

Replacements. Shorteges arising from loss in transit or on the site, whether apparent at the time of checking or at a later date on the site, must be indented for on the appropriate Ministry of Works forms. Also requests for replacement of damaged items, or for the exchange of wrongly delivered items. The forms will be signed by the Clark of Works and endersed by him as to limbility for cost of replacement. Admitted shortages should on no account be requested on these documents, such shortages being cleared without further action on the part of the Site Contractor. Replacement Demands should be sent to the Head Office of Uni-Seco Structures Ltd in the case of England and Wales; and to St. Boswells Distribution Centre in the case of Scotland. Replacement deliveries are made under cover of separate Issue Notes, the receipt for which should be returned to the Replacement Department. It is essential for speedy delivery of Replacements, that the Site Contractor should give the fullest information on the Replacement Demands, with especial reference to small parts of units which require detailed description and, where known, the manufacturers code reference.

Completion of Site. It is the responsibility of the Ministry Clerk of Works to ensure that when a site is closed all material accumulated during the progress of the job and found to be redundant is returned to the Replacement Department. The Site Contractor should ensure that such material is conveniently stored and that Uni-Seco Structures Limited are notified to arrange for collection a list of surplus and/or damaged material being posted to Replacements Department, Head Office, not less than seven days before collection is required.

Carden Sheds. Arrangements should be made to call up by letter Garden Sheds towards the conclusion of work on Site, wherever possible in loads of at least 10 at one time, to do this avoids damage in transit and whilst lying about the Site.

Queries Arising, re the above All queries in connection with the delivery of the house should be referred to:

a) In the case of initial delivery, Progress Cutwards Department, Head Office Uni-Seco Structures Limited.

b) Replacements - Replacement Department, Head Office Uni-Seco Structures Limited or at such address as may be specially advised to the Site Contractor.

House Husbern and Site Musbern

The Site is allocated a Site Number by the Ministry of Works. Each house is allocated a House Number at the time delivery is arranged. It is essential that Recetion Contractors quote both of these numbers in connection with all queries arising.

SCOTIAND The following specific differences exist in the arrangements for deliveries in Scotland.

a) Hall items only are delivered from Uni-Seco Structures Limited, Distribution Centres.

Internal Equipment is delivered direct from the Ministry of Works Distribution Cantre.

e) 14 Days notice is required.

d) All correspondence for Scotland should be addressed as follows:

Service Department

Uni-Seco Structures Limited, 134 St. Vincent Street, Glasgow.C. 2.

Delivery request for Hulls should be addressed to:

Uni-Sego Structures Limited, St. Boswells, Rochurghshire, Scotland.

Replacement Department

Uni-Seco Structures Limited, Replacement Depot, St. Bossells, Rockershahire, Scotland,

Ceneral Progress quaries

Und-Seco Structures Limited, 134 St. Vincent Street, Glasgow. C. 2.

a) Correspondence re Commissioners Items should be addressed to the place nomainated by the Ministry of Works, and on no account to Uni-Seco Structures Limited.

mounties and Storage on Site, component

title diagram and that on the following page illustrate the method of stacking Units and magazine on a RAFT and DWARF WALL foundation

The parts shown in the first drawing (RAPT) must be kept clear of the spine, or centre

The parts placed outside the perimeter of the foundation (DWARF WALL) must be on bettens to keep off wet ground and ensure level storage.

In addition to conserving space much time is saved in handling the parts. The various stacks must then be covered with tarpeulins.


Articles as per the following list must be placed in the 10% Safe Site Storage laid down in the M.O.W. Specification.

BULL TRUCS

Owiling Vents Window Flashings

- Cable Casing
- Seter Cupboard Corner Flashing pieces Cast angle Flashing piece
- I limit Distribution chamber Trunked Ceiling Vents "Seconstie" and sun

CONCRETE RAFT FOUNDATIONS



STACK ALL MATERIALS ON BATTENS

25, UPPER BROOK ST. , LONDON . W I.

UNI- SECO STRUCTURES LTD.

Me 4.

PLAN



To assist the erection it is suggested that the following scaffolding should be provided:-



KXTERNAL WORK

No.4. 5' Treatles.



INTERNAL WORK

No.4. 1' 9" Boxes or Stools.




No.6, 12' or 14' Boards.

No.2. 15 rung Ledders.



No.2. Carpenters Stools.



In the way of hand tools, the only requirements are screedingers, hommers and mallets - also, an old saw, with which to out many a corner from one roof unit for the projecting flue pipe.

A brace and bit screwlriver has invariably been found to be most practical. Some operators prefer the Yankee type of screwdriver, but if this type is used, great care should be exercised to avoid alipping and damaging the asbestos faces of the units.

MATL AND SCREW DOKES

Sorew and noil boxes should be provided. These can be made up from any small wooden box, divided into a number of compartments. For convenience there should be at least two boxes to each roundation on which erection is proceeding.

It will be found that by the provision of these baxes not only will time be saved in the erection, but also the waste of screws and nails.

It is no exaggeration to say that, during the last two or three years almost as many screws have been thrown about on the foundation and lost, as have been used in the actual erection operation. This extravagance is quite unnecessary and represents not only heavy expense, but also a serious waste of a product which is in very short supply. It should also be pointed out that it is the Erection Contractors responsibility for any Replacements.






HOLE CUTTER

This tool will be found necessary for cutting holes through wall units for the passage of overflow pipes. It should also be used for cutting the necessary holes in cover strips for electric wiring, these occur where switches and plugs are fixed.

The cutting arm is adjustable and must be regulated to the size of hole required.

Supplies of this tool are available from the Service Department of Uni-Seco Structures Idmited, 25 Upper Brook Street, London W. L., from whom all particulars may be obtained.



THE SEQUENCE & GENERAL NOTES ON ERECTING THE HOUSE.

The following pages provide a guide to the proper order and method of erection of the 8800 house and if carefully followed the certainty of correct and rapid erection is assured.

In the typescript and illustrations the parts are referred to by Part Number and standard description. An illustrated sabsdule of all the parts used in the building will be found towards the end of this manual.

It will be appreciated that as erection proceeds certain operations which for clarity must be listed as following one snother can, in fact, proceed simultaneously, provided an adequate labour force is available.


For many reference the following list gives the sequence of operations.


- . Charleing Prandations
- P. Resiglator
- 1. Floor Joists (Donn't Wall Foundations)
- to Spine Wall Ecolplate
- A. Omyer Fleshing (Keelplates)
- wati Units including Window Frames
- To Onegative
- Dr Whistown
- To fined opera
- the Final Lining up and tightening
- 11, Hoof Units


- 12. Chirmey Pase From
- 13. Guttern
- 14. Findow Flashings
- 15. Daneger
- 16. Secometio (External Jeints)
- 17. External Cover Strips
- 18. Fall Pipe
- 19, Roof Felting
- 20. Floor Units (DWARF WALL PARTNATIONS) or Floor Units (SLAB PARTNATIONS)
- 21. Internal Partition Walls


- 22. Electric Wiring
- 23. Terrasso Surround and Stove
- 24. Collings
- 25. Fireproof Screen & Protection
- 26, Partition Wall Capping
- 27. M. O.W. Fitments
- 28, Heat Pistribution Chember and Meter Oupboard
- 29. Hard Board Door Panels and Hot Air Vents
- 30. Skirting

- 31. Internal Cover Strine
- 32. Electrical Work
- 33. Make-up Pieces
- 35. Chemfered Moulding 35. Bat & Cost Rail
- 16. Doors
- 37. Anaglypta Strip
- 38, Decoration
- 39. Electrical Work
- 40. Airing Cupboard
- 41. Chisney Stack









WHIS BECO

COPPER FLASHING apply the copper flashing to the keelplate. The lengths of these are longer than the keelplate to give an i" overlap at the joints. Apply the corners last of all, fixing with clout nails, through holes at the top and in the face of the flashing. RAFT FOUNDATION

UNI-SECO STRUCTURES LTD. 25 UPPER BROOK ST. LONDON . WI.

PLAN Nº 4.


File and Narrow Frontago Houses

the base you are erecting may be atteme a wide or narrow frontage type; This decision, of course, seats with the M.O.W., who will have the recessary instructions.

for sitter plan, however, the types and master of units are exactly the sees; a slightly different arrangement is all that is necessary.

The wide frontage layout shown on this page has the bodroom windows in the front and rear walls, while on the next page, where the narrow frontage plan is shown, the windows are built into the end wall.

(CONTINUED ON PAGE 20)




(CONTINUED FROM PAGE 19)

Checking Dimensions and Muricing Out

Before starting the erection of the walls, check up on the overall dimensions of the keelplates and mark off along their lengths the exact positions of each of the jointing posts between units; using a steel tape for the purpose.

TO ENSURE ACCURACY, MACH MEASUREDISTY MUST BE TAKEN FROM THE DATUK WALL.




"SMCGMASTIC K" TO WINDOW PRAMES


Refere the timber window sub frames are inserted apply "Seconsatic K" into the half round threating in both stiles of the frame, and in the internal angles under the cill.

DOOR FRAMES

Door frames have the same section as the wall units and are fixed by sorewing through the junction posts.

The joint below coours on the right hand side of the front door frame.






Window openings are formed by using a sill height unit.

Defore completing the window opening with adjoining full size unit, place the timber sub frame in position. Fix window sub frames by sorewing through the holes provided.

PLAN




MADE UP POSTS


WHIT MECO

special junction posts are supleyed at certain corners of the building and at the right hand side of the front door connection, with the passage wall. These posts are required to make the building conform in overall discussions to the N.O.W. standard foundations.

TYPICAL WALL UNIT JUNCTIONS

Use 12" screws for fixing wall units and at this stage of the erection use only alternate screw holes. The remainder will be inserted when the building has been finally plumbed and lined.







WINDOW OF STILL TO THE W.C.

Make the window opening to the W.C. by means of the two type "A" well units. kneed are located on the top supe of the "UI" Unit.

To continue with the spine wall, erect the first unit on the right hand side of the hell and bridge the opening by fixing the special length of reinforced capping plate. This together with a few temperary strute will stabilise the spine well until






The mantelshelf engages and locates the SU units underneath at their correct distance apart to form the fire-place opening. Secure the mantelshelf to the units with h = 20 seres through the prepared screwholes. Locate the overmental units on the tongue on the top of the mantelshelf. Complete the spine wall with remaining units and the doorframe.


UNI-SECO STRUCTURES LTD. 25, UPPER BROOK ST. LONDON, WI.

PLAN Nº 4.

STREET, SALES

the ground before being placed in position.






WALL CLOSURE

Complete the external walls by inserting the Si wall unit and the deal fremed wall wont,

HILL STRUCTURES LTD. 25, UPPER BROOK ST. LONDON, W.I.

PLAN Nº 4.



the sund space are fixed.

The sund space are fixed.

The sund beauting compared is

The initial by means of the


The presence gum. The

The strates must be

15.29

MICHAEL EXPENSE

MILERECO




PROCEDURE FOR FIXING METAL WINDOWS

After the application of SECOMASTIC insert the metal casements into the timber sub frames. Commence sorowing at the top and sides and lastly at the bottom.

With the Type 815 windows remove the back bead which is attached to the cill, and insert wedges in the positions shown. These are cut off to the back of the frame when the screwing operations have been carried out. The bead is then refixed.

PROJECTING TONIBUE



SECTION 6-6

Living Room

Homove the planted bead from the timber sub-frame.
Window frames type 100 D and 100 E. have a special double reharmable on one side, which fits over the corner post of the timbe sub-frame. Before inserting the windows the projecting tengue : the meeting stiles must be removed.

Apply "Seconstic" in the relate round the wooden window frame in the grooves in the neeting stiles (before inserting the loss tongue)

Pixing Instructions.


No wedging is necessary, as with metal windows. First locate the window next the corner post, (with the locae tongue in its green the "Seconsatie" in the groove will hold this tongue in position while the other window is being inserted. Next, swing this wind into position. The locae tongue should now project into the grooves in both meeting stiles. Now screw the meeting stiles together, and close the joint between them as tightly as possible adjust the telerance between the window and sub-frame to be equent on each side, and the windows are screwed into position through the prepared screw holes, using the 2½" screws provided. Replating planted bend.

Bedrooms 1 and 2.

The same procedure as described above using the type of window given in the schedule. As there is no corner post with these windows it does not matter which is inserted first. It is essentiant the two large opening sashes are assembled adjacent to each other.

Kitchen, Bathroom and V.C.


No adjustment is necessary to these windows. They are inserted the manner already described, after the planted beads have been removed and the "Secondatio" applied.
Contractors should note that the glass sizes are different to those of metal windows.



EAVES TIE FILLETS


Fix these fillets into the cutouts at the caves' ends of the spars and fix by nailing.

At the spine wall, the outouts form a duot, through which the electric hurness will be passed.



TRIBATING FOR FLUE PIPE

The vertical plumbing unit and flue pipe will stand behind the fireplace, and to allow space for these an opening is formed, using the special spars provided for the purpose.



GARLE END SPARS

The two pairs of spars, with battens attached, form the gable end; these battens line up with the capping pieces to give a fixing for the fascia.




UNI-SECO

STRUCTURES LTD.

25 UPPER BROOK ST.


LONDON, WI.

PLAN Nº 4.



GROUTING IN ANCHOR PLATES

grout in all the anchor plates from the inside of the building.




III ATER STRUCTURES LTD. 25, UPPER BROOK ST. LONDON, WI.

PLAN Nº 4.


ROOF UNITS


Commune the fixing of roof units at each of the four corners of the building. Adjust each unit to give the correct overheag on the gable and side elevations, see drawing. When these units have been screwed down lay and carefully align the remainder of the roof units to them. Fixing of roof units is by means of screws into the spars at the joints between units, using a washer to grip the fremes of the units. Additional fixing is provided for the units at each end of the building by sorewing through the units into the gable end spars.




PLUE PIPE CUT OUT

To allow the flue pipe to pass through the roof, a piece approximately 11" x 11" is cut out of the roof units at the position shown. Sorew down the chimney stack base round this apperture.







FRONT & BACK OVERHANG.





GABLE IND OVERHANCE





wite are in position, the fixing on ownerce. Borew the flange of the units, taking the fall pipe sections in the





Knife "Seconnatic K" into the connection pieces to ensure a watertight joint before inserting the gutter therein.

PAIL PIPE OUTLET

hefore fixing the fall pipe assemble the fall pipe shoe over the end thereof; leave loose until the height of the ourb for the surface drain or the water butt has been detarmined.




WINDOW FLASHINGS

Shaped copper flashing strips are provided for the protection of the window heads supplied in correct lengths, and are nailed through the prepared holes to the capping pieces.


CORNER FLASHING


A cast angle flashing piece is provided for the corner window joint.



WALL VENTILATORS

At each of the points marked on the drawing fix one of the well ventilators. These rest on the capping plates in the openings between spars. Pix by nailing through the prepared holes to the copping and caves tie fillets.







SECCEASTIC

SECOMASTIC Type 'K' Jointing Compound is used for sealing joints where specified. It is applied by means of the SECOMASTIC hand-pressure gum. The Compound is ready for use in all weathers - hot or cold. No attempt should be made to adjust the consistency either by thinning or heating.

SECOMASTIC HAND PERSSURE GUN (Registered Dealen)

SECOMASTIC hand-pressure gums are available on simple hire or direct sale from SECOMASTIC Ltd., of 25, Upper Brook Street, Park Lane, W.1. Telephone No. Mayfair 9080, (10 lines). Telegraphic address SECOMASTIC, AUDIET, LORDON.

Terms and condition of hire on application.

The Standard Gum Outfit includes nossles and a tin of cleaner.

APPLICATION

The surface to which SECOMASTIC is applied should be clean and dry to give the best results. Having filled the gum a pull or two on the trigger will force the plunger forward and produce a ribbon of SECOMASTIC of the required thickness.

Commence working from the top of the unit, drawing the gum gradually downwards in order to leave an even thickness of SEXMASTIC in the groove being treated. Once the material commences to flow from the nosale the trigger should be operated at a rate just sufficient to maintain the flow and to keep up with the rate of movement of the gum nosale. Excessive trigger pulling will only weste material and will regult in an uneven finish.



TYPE A



no we true plate is engaged in the latch.

the tip the open and of the gun and operate

the left hard and push the open end the manufacture pull back the piston SLOWLY.

with a second separately the threads at the col-

a written we hinge plate.

on the per in ready for ten-

TYPE B



- 1. Turn the piston so that the ratchet mechanism is disengaged.
- Remove cap and nozzle. Pour a small quantity of Cleaner into a tin. Dip the open end of the gun and operate plunger up and down several times to ease it.
- 3. Push the piston down as far as it will go. Grasp the barrel firmly in the left hand and push the open and well into the SECGLASTIC; pull back the piston SLOWLY, as far as it will go.
- 4. Remove the gum. Wipe the outside of the barrel with SECOMBETIC cleaner especially the threads at the end. Replace cap and noszle.
- 5. Turn the piston until the ratchet mechanism engages.
- 6. The gun is ready for use.


CLEANING

a reg seated with SECGLASTIC cleaner should be used for removing excess SECGLASTIC at a smooth out a joint. After use, the gum barrel, and particularly the inside of


Before the timber window sub frames are inserted apply SECCMASTIC 'K' into the half round throating in both stiles and in the internal angles under the cill.




The horizontal joint between the two 'A' panels and the U' unit is filled with SECCUSTIC 'E', which is also applied to the short pieces of cover strip before they are fixed.




Hed all metal or wood windows in SECO. STIC 'K'




Knife SECOMASTIC 'K' into the gitter connection pieces before inserting the gutter therein to ensure a watertight joint.



The vertical joints formed by the junction posts between units must be scaled with SECOMASTIC 'K' applied externally.



Using the smaller §" nosale on the SECTMASTIC gum, apply the compound to the joint between the ceiling boards and the capping pieces.




UNI-SECO STRUCTURES LTD. 25. UPPER BROOK ST. LONDON WI.

PLAN N

STREET, DOVING STRIPS.

the paints have been treated with SECOMASTIC, the sores stripe are nailed on. Take care to place the truly workload and paralled with each other. " slout mails, nail at approximately 9" satisfied that the nails enter the timor at the sage of the junction post.

as seems of strips supplied for external work is:-



MALL PIPE

Secure the fallpipe firmly in position by means of the pipe clip, which is screwed to the keelplate through the copper flashing.



militing may now commence, paying particular stantism to the requirements of the Ministry - Tota Spenification.

MISSECO STRUCTURES LTD. 25, UPPER SROOK ST. LONDON, WI.


PLAN NT 4.

FLOOR UNITS (DWARF WALL POUNDATIONS)

commence laying the floor against an end wall with the F7 narrower type of floor units following with the standard type F5 full width units. In the correct position place the P5 Unit which has a cut out waste pipes. Complete the floor with type F7. Adjust the units so that they abut closely to the spine wall plate and are correctly centred on the floor joists. Screw down in the first instance with two or three screws through the prepared hole into the floor joists.

when units adjacent to the fireplace opening have been laid, the terrasso hearth and pre-east concrete stove base are offered to the opening and their positions carefully marked on the floor units. The trimming is now cut approximately 1" inside the lines already marked, in order that the cuter edges of the hearth and stove base may cover trimming. Pour concrete into the hearth trimming to the level of the top of the floor units.

when the complete floor has been laid, insert sorews where so far omitted. Sorew holes which are counterbored are then stopped with the pallets provided




SECTION A-A


Care must be taken not to disturb the level of the floor during the concreting operations.

MADER UNITE (MAPT POUNDATIONS)


and a second to as already described, with the exception that fibre alreaders are supplied instead of floor joists. These are laid the width of the concrete foundation at approximately 1° 7" the such alternative strip corresponding with the joint between units.


Times are not screwed down and will later be retained in position to astrolog soulding.





Care must be taken not to disturb the level of the floor during the community operations.







The internal partition units made of hardboard are greated in the same namer as the external, and spine wall, except that they INTERNAL PARTITION WALLS.

Commence with the erection of walls that will form the hall, starting from the spine wall. The W.C. and bathroom partition wall

is erected towards the centre of the house, having commenced from the rear wall.

Do not apply the capping pieces to these walls until the ceilings have been completed.









The following are the operations for the fixing of the Terrasso surround and store.

 Nail the g^{*} packing strips on the face edges of the SU units adjoining the fireplace opening and behind outer edges of surround.

2. Bed hearth in its correct position to concrete base.

J. Out iron dowels to approximately is long. Insert surround into the opening. Sorew the metal plates provided to the back of the surround and the adjoining unit frame to secure it firmly in position.


4. Remove the collar that is acrewed to the top of the Siesta Stove and slide the stove into place. The collar is then bedded and acrewed into its former position.

the the Erection

of as to the

se to the drawings


The mediate part




CKILINGS.

The ceiling boards are supplied out to the size required. Pixing is direct to all the spars, using 12" clout mails at approximately 6" centres. The ceiling board adjacent to the capping is inserted in the space provided between the roof apar, and the top of the capping. Where necessary cut the ceiling board round the ceiling ventilators. During the fixing of the ceiling, holes are made in the ceiling board through which the electric wires are threaded.

Nogring pieces which are supplied are nailed between the roof spars where joints in the ceiling boards coour at right angles to the roof spars.









Fig the narrow strip of an naturates wood to the back of the mantelshelf to protect it from excessive heat from the store pipe. The about of in salestes wood which serves as a diseproof screen between was fine pape and the back of or everyontel unit, is attaried to the metal shround by and of the small mats and mits provided, (except where remed Steel fitments are sential, in which case the and is nailed at the back the 02 unit). The shroud atth a sheet of asbestos wood seemand is located at the portion of the stove. The atol where PP10 is then erest over the out out in the s init through which the pips passes, after which a class pipe may be dropped the position through the nitry in the roof, The joint the flue pipe and the to m the top of the shroud maint by tightly packing a country string.




PARTITION WALL CAPPING


Line up all partition walls as carefully as possible and secure these by screwing through the impation posts into the floor units.


Insert the special capping pieces which are built-up sections and bore holes in these where necessary for the electric cable.

In all cases where Pressed Steel Fitments are supplied and sometimes with the timber fitments a length of capping 62L will be supplied in place of one length of 62G. This is fixed in the same menner as the capping on other external walls, and finishes flush with the frieze of the cupboard.









While the outboards are the same, the kitchen and bathroom fitments in the Scottish house differ to those in the English. Their placing and assembly must now be carried out. The airing outboard is not first at this time, but later, when the electrician has made his connections to the control box. Cupp, COOKER, BOXER, CUPD, REFRIG.

KITCHEN.

MIL SECO STRUCTURES LID. 25 UPPER BROOK ST. LONDON. WI.

WALDROSE

MEDROOM I.

PLAN Nº4.





SECTION E-E

CHAMFERED MOULDING SCREWED TO THE PIBER BOARD CRILINGS, MITRED WHERE NECESSARY. COVERS THE SOINT BETWEEN PITMENT AND CEILINGS.


M. O. W. Pressed Steel Pitments.

Pall instructions for the installation of the Pressed Steel Pitments are supplied by the M.O.W.

Supplementary instructions to these are given on this page.

flectrician Please Note

The wiring leads on the electrical harness to LP3 & LP4 are not used, but are coiled and both ends bound with insulation tape. They are substituted by wiring already incorporated in the fitment.



Erection Contractor Please Note.


Make up pieces as shown on Page 49 are fixed to the metal fitments with the self tapping screws supplied.

TOP # SOFFIT.) wood BLOCK SHITCH DRUL 2. % DIR. HOLES! ELEVATION AT B ELEVATION AT A CHECKS # CHECK DUT CAPPING TO ALLOW CUPDE TO FIT SHUGH DETAIL AT C Ne . PLAN

ELECTRIC POINT TO LARDER CUPP

UNI-SECO STRUCTURES LTD.


25. UPPER BROOK ST. LONDON. WI.






The heat distribution chamber transmits the hot air from the shroul surrounding the fine pipe to the bedrooms; it is now fixed in the following nemer:

Insert into the warm air inlet the short piece of metal duot supplied with the M.O.V. fitments. Lift the chamber and, having first inserted the outlet end in the openings over the bedroom door-frames, the other end goes easily into position. The screenbles in the framing attached to the chamber will be found to coincide with the roof spars, and sorewing through those will secure. The metal duet is now slipped out sufficiently to be applied over the square coller on the shrout. During the erection of the heat distribution chamber, the electric wires are threaded through the slot made in the chaster for this purpose. These wires are left hanging in the moter cupboard






RIBOTRICAL WORK

The electricisms work during this visit will consist of fixing the cables in the meter cupboard and conduits in the larder cupboard. He will also fix and comment the control unit, after installing the asbestos troughing between the ceiling and control unit.

NOTE: The Control box shown in the diagram is for an all electric house.





Apply the chamfered moulding which serves as the skirting around all rooms, also round the base of the M. O. W. ourboard fitments.


INTERNAL COVER STRIPS

The ashestos cover stripe are applied as on the exterior of the building, but without using "Seconstio" "K". Out holes where required in the strips for the electric switches and plugs. The allegation of asbestos cover strips is as follows.

New Action States - April 1981	4" X 7' 32"	2 × 71 32"
Hall.	10	2
Bedroom 1	8	33.0
Bedroom 2	5	
Living Room	10	1
Kitohen	3	
Bethroom	3	
W.C.	1	







W.C. MAKE-UP PIECES.

To adjust the varying thickness of wall as between different systems of construction, mke-up pieces are supplied. The V.C. nake-up component mich is framed up, is sorowed to the floor and the timber window sub-frame. The pedestal support for .V.P. is then in turn enrewed to the make-up omponent.

LITCHEN M. O. PINCES.

To cover the gaps on the kitchen and bathroom sides at the outer wall end of the M.O.W. fitments, the make-up piece is applied. This is seribed and out where necessary and is fixed by military. A softwood make up piece is fixed resting on top of the supboard at the living room and of the kitchen unit. The junction post is covered with asbestos strip. Make up pieces are fixed to Metal Fitments

ON OUT TOO COULDING.

apply the chanfered moulding to all vertical angles in the various rooms, in accordance with the schedule.

UNI- SECO

STRUCTURES LTD

25 UPPER BROOK ST.

LONDON WL

K-IP OR 98A


WITH PRESSED

STEEL FITMENTS

MBUSTOS STRUM.

> PLAN Ne 4.

H. & C. RAIL. CEILING JOINTING STRIP, DOORS & DECORATION.



HAT AND COAT BAIL


Fix the hat and coat rail approximately 6 ft. high between the meter capboard and the living room door frame. Secure through the prepared sores holes to the junction posts.

STRIP FOR CRILING JOHN'S

Apply the ceiling strip over all joints in the fibre board ceiling. This work is carried out so as to give a panelled effect to the ceilings and no difficulty will be experienced if the following instructions are fellowed.



1. Out into required langths.





The surface of the fibre board should be wetted




with a spenge where the street is to be applied before hanging.

- 4. Apply strong mirture of Stir Paste and let it soak for 15 mirates. In effect this will mean that the first lengths to be pasted can be scaling while several lengths are being pastel.
- 5. Apply to surface and press home with damp, not wet, spange. A roller should not be used,

DOORS

Doors are normally supplied with looks already fixed. They require only to be hung. One and a half pairs of butts are supplied for the front and back doors, and the W.C. door is bung on the rising butts provided. Fix barrel bolts to front and back doors and furniture to all doors after the house has been decorated.




DECORATION

Decemate the house to the LOW, Specificationo




25 UPPER BROOK ST. LONDON. WI.



- O LIGHTING POINTS.
- · LIGHTING SWITCH
- A 2 WAY SWITCH .
- O CEILING SWITCH.
- Y SOCKET OUTLET. (SWITCH)
- O BRACKET LIGHT.
- Y SOCKET OUTLET.

MINOTRICAL WORK

The completion of the electrical work is now carried out by the connection of all switches, ceiling switches, plugs, switch-plugs and brackets. The cooker and wash boiler are connected, and the complete installation finally tested and handed over.



SECO MARK III PLAN 4

except for purpose of this catalogue is to give assistance in the identification of the various parts. These have been arranged here; sundries, in the order in which they are a soubled into the house. Sach component is marked with its Part Number, a typical example of which is US 64 10. The prefix letters 'US' stand for UKI-SBOO. The next part of the merk, is.64 is the part number of the particular component, while the last figures identify the factory where the component is made.

INDEX

Reciplates (Reil Foundations)
(Raft Raft Lugs Dogs Joist Clips (Wall Foundations)
Floor Joists (Wall Foundations)

Framed set of Fireplace trimming Jodsta (Wall Foundations) Spine Wall Keelplate Gopper Keelplate Fleshing Jointing make-up and half posts

Fage IV Walling Units. Window Frame External Door Frames Reinforced Gapping Mantelpiece Deal Framed Tall Vents. Spar Glips Tall Gapping. Jointing Pieces. Raking Gable Spars with Battons
Raking Roof Spars
Frimmer Spars
Spar, Trimmer Spars
Raking Rail Spars
Ridge Piece
Zaves Ties
Roof Units
Gable Fascia Board

Chiamey Stack Base Cutters and assessation Pare VIII

Window Flashing
Angle Piece
Trunked Ceiling Vents
Pescia
Gable Fascia
Fascia Corner Flashing

Porch Canopy Cover Pillets Sleeper Fillets
Floor Units
Screw Fellets
Trimmer Battens
Internal Door Frames
House set Sleetrical Goods

Celling

Cetting Nogings
Firsplace backing and packing strips
Bolts and Nuts
Gable Casing.
Filling Piece to T.O.Cietem
M.U. Pieces for Kitchen and bakincom
fituents
Wall Perrules

Heat Distribution Chamber Meter Cupboard Bedroom Doorframe Panels ILD, Vent Chamfered Moniding East and Coat Rail Set of Decorative material & Paste Airing Cuphosard Panel Set Flue fripod Chimney Stack Cover Panel to Kitchen fitnent

Food Windows

Oval Brads
Clout Mails
Cak Head Screws.
Screws.
Washers
SECMASTIC
Rubber Doorstops
Cover Fillet

POSITION & HOW USED	Deep scotton keelplate for use only on dwarf wall foundations. The keelplate rests on the outside edge of the foundations and receives on its tongue edge the wall units.	The corners connect the keelplate at the angles of the building. Manufactured of softwood and treated with wood preservative.	Shallow section keelplate for use only on concrete alab foundations. It performs the same function as the deep section keelplate as described above.	Attached to the keelplates salacent to the mertices in the foundations; these anchor the building.	Inserted at the joints between the lengths of keelplate.	Positioned by the preformed countersinking in the keelplates and nailed thereto. Used on dwarf well foundations only.	Used only on dwarf wall foundations to provide a bearing for the floor units. Manufactured of softwood treated with wood preservative.
E	÷	a a	5 a a a	91	9	3	82, 10 N
SUME & CAT NO	654. 8:07/16" 650. 6:58" 650. 6:58" 658. 6:58" (mortton)	ANGLE SETS (paired) 65F. 2'6F x 10 ¹⁵ /32" 65H. 2'6F x 10 ¹⁵ /32"	ESSEPLATES 1\frac{1}{2}" \times 2\frac{1}{16}" 650. 6'5\frac{5}{2}" ANGLE SETS (patred) 650. 2'6\frac{5}{2}" \times 10^{15}/32" 651. 2'6\frac{5}{2}" \times 10^{15}/32"	**************************************	XEXIPLATE DOGS 775.	JOIST CLIPS 778. 29/16" x 2 ¹ /16"	FLOOR JOISTS 24° x 14° 64. 10° 54° 654. 9° 54° 858. 8° 104°
STOCK .					1		

72: 31.10 13/32" x 7142" - 5 02 414" x 410" - 1 3102" x 7142" - 5 02 414" x 410" - 1 3102" x 7142" - 5 02 414" x 410" - 1 3102" x 7142" - 5 01 3102" x 3122" - 4 3 1157/36" x 7142" - 4 02 1157/36" x 3122" - 3 3 1157/36" x 6172" - 1 30 01112/36" x 3122" - 2 4 01721/36" x 4122" - 2	10 TO 10	qry POSITION & HOW USED	2 2 Language 2 Language 2 2	Nor front door and kitchen door Fixing, as for units, is by means of the junction posts. Hamifactured of softwood and plymood and primed one cout grey primer.	The reinforced capping member supports the roof-spars over the hall. Made of softwood and menal.
## 197/2611 \$5	W.1. Porm ti the kee nearns o	0.5	W	EXTERNAL DOOR NEAVES WITH OAK THE SHOLDS. ED1. 3702" x 7''44" 2	RELIPORCED CAPPING OVER BALL. 794. 8*11 ²¹ /32" x 1 24" x 34"
		ARTICLE			

POSITION & HOW USED.	Positioned on the top edges of the 2/SU units forming the fire- place opening and receives the 0/2 units that is above. Of softwood primed one cost grey primer.	Placed over the St Unit at the Mitchen corner of the building to give ventilation to the larder. Of primed softwood and metal.	Screwed to the capping and located by the countergunk holes; these clips hold the roof spare in position.	The capping pieces are applied over the top edges of the wall units. They not only tie the units together at the top but also set as a plate to receive the roof spare. The built un sections are inserted over the internal partition walls, not including the spine wall. Hissing lengths are located along the spine wall. Only 2 lengths are located along the spine wall where the fire-place units occur. Only 2 lengths of 626 are supplied with P.S. Fitments, 621 being substituted. For connecting the lengths of casping. These pieces are used where tee wall junctions occur. For connecting the casping on straight lengths of wall.	
NAME & CATING QUY	69A 474°x68°x3 ¹ /16° 1	DEAL PRANED WALL VENT. 87A or 91A 115\$** x 82** 1	3" x 34" x 2" 71	WALL CAPPING 34" x 24" 624 Solid 4"6/16" 10'2/32" 10'2/32" 10'34" 628 Divided 4"6/16" 628 Divided 4"6/16" 628 Solid 2"11'/16" Solid 2"1'/1'/16" Solid 2"1'/1'/16" Solid 3"1'/1" Solid 4"1'/1'/16" Solid 3"1'/1" Solid 3"1'/1" Solid 3"1'/1" Solid 3"1'/1" Solid 4"1'/1'/16" Solid 3"1'/1" Solid 3"1'/1" Solid 3"1'/1" Solid 4"1'/1'/16" Solid 3"1'/1" Solid 4"1'/1'/16" Solid 3"1'/1" Solid 4"1'/1'/16" Solid 3"1'/1" Solid 4"1'/1'/16" Solid 4"1'/1'/1'/1'/1'/1'/1'/1'/1'/1'/1'/1'/1'/1	72" 2
ARTICLE			=		